

Manual Corrections to AI Takeoffs

Correction 1: Military Office (Floor Plan & RCP)

- The windows were not accounted for in the floor plan, so I manually counted and added them.
- In the reflected ceiling plan, the fluorescent strip lighting was incorrectly included in the wall perimeter. I manually removed those from the wall perimeter calculation.

Correction 2: Fire Station (Floor Plans in DD stage)

- The windows and curtain wall areas were not accounted for. I manually counted and added them to the takeoff.

Correction 3: Multistory Hotel (Floor Plans in SD stage)

- The windows were not captured in the AI takeoff. I manually counted all window units and updated the quantities.

Correction 4 – Youth Center (Foundation Plan)

- The different foundation types were not identified. I manually counted each footing type and adjusted the quantities accordingly.

Correction 5 – Car Dealership (Exterior Elevations)

- The AI could not read the elevation sheet, so I manually accounted for selected walls, windows, doors, and curtain wall elements.